

	न्यापुर्वित् प्रभावित्रम्यः DrukGreen			DETAILED PROJECT REPORT  Lunana Mini Hydropower Project				Transformer Communicacy							
ctivity ID	)	Activity Name	Original Start Duration	Finish	2020				20	21					
					May Jun Jul Aug Sep Oct Nov	Dec Jan F	eb Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	
	DHRP0040	Surface Excavation in rock with mini excavator	5 14-Jun-20		Surface Excavation in rock with mini excavator							1			
	DHRP0030	Surface Excavation in soil Manually	24 21-May-2		Surface Excavation in soil Manually	1 1	:	:		: :		:			
	DHRP0020	Surface Excavation in soil with mini excavator	21 21-May-2		Surface Excavation in soil with mini excavator				<u>.</u>	: 		¦ 			
	DHRP0010	Clearing of bush and felling of trees	1 20-May-2	-	Clearing of bush and felling of trees										
l	LMHS-5.50	Forebay- Desilter	98 19-Jun-20	24-Sep-20	▼ 24-Sep-20, LMHS-	5.50 Forebay- Desilter	1	1	1	1 1		1			
	LMHS-5.50.	1 Civil Structures	98 19-Jun-20	24-Sep-20	▼ 24-Sep-20, LMHS-	5.50.1 Civil Structures		:				:			
	F-DC0070	Completion of Forebay-Desilter Civil Component	0	24-Sep-20	Completion of Fore	bay-Desilter Civil Comp	onent								
	F-DC0060	Providing and Laying GI pipe	2 23-Sep-20	24-Sep-20	roviding and Layin	g GI pipe				! ! ! ! ! ! ! ! ! ! ! ! ! ! ! ! ! ! !					
	F-DC0050	Fencing around forebay	4 09-Sep-20	12-Sep-20	►□ Fencing around foreba	у						1			
	F-DC0040	Providing and fixing railing	14 09-Sep-20	22-Sep-20	Providing and fixing	railing	:	:							
	F-DC0030	PCC/RCC M20A20 for main structure including stone soling, reinforcement , formwork and plastering	67 04-Jul-20	08-Sep-20	PCC/RCC M20A20 for r	nain structure including	stone soling,	reinforcem	ent , form	work and	plasterino	g		:	
	F-DC0020	Surface Excavation in rock with mini excavator	10 24-Jun-20	03-Jul-20	Surface Excavation in rock with mini excavato	r		:				1			
	F-DC0010	Surface Excavation in soil with mini excavator	5 19-Jun-20	23-Jun-20	Surface Excavation in soil with mini excavator			:	:	:		:			
	LMHS-5.50.2	2 Hydro-Mechanical Structures	7 09-Sep-20	15-Sep-20	▼▼ 15-Sep-20, LMHS-5.5	0.2 Hydro-Mechanical	Structures	- L		1 1 ! ! !			   		
	F-DCHM0	Completion of HM component of Fore-bay Desilter	0	15-Sep-20	r➡ Completion of HM cor	nponent of Fore-bay De	esilter			: : : : : : : : : : : : : : : : : : :		:			
	F-DCHM0	Installation of Shingle Flushing gate	7 09-Sep-20	15-Sep-20	► Installation of Shingle	Flushing gate	:	:							
	LMHS-5.60	Surplus Escape Pipe	86 21-May-2	) 14-Aug-20	▼ 14-Aug-20, LMHS-5.60 Surplus	Escape Pipe	:	:	:			:			
	SEP0080	Completion of civil components of Surplus Escape Pipe	0	14-Aug-20	r➡ Completion of civil components of	of Surplus Escape Pipe						1			
	SEP0070	Constructing RRM drain including stone soling and PCC	9 06-Aug-20		Constructing RRM drain includin					: +					
	SEP0060	Earth Backfilling	8 29-Jul-20	05-Aug-20	Farth Backfillinα		:	:	:	: :		:			
	SEP0050	Providing CatchPit including stone soling, PCC, RRM and plastering	16 13-Jul-20	28-Jul-20	Providing CatchPit including stone soli	ng. PCC. RRM and pla	sterina								
	SEP0042	Providing and Laying 450 mm dia HDPE pipe including jointing	17 12-Jul-20	28-Jul-20	Providing and Laying 450 mm dia HD	- :	; -	:	:	: : : : : : : : : : : : : : : : : : :		:			
	SEP0040	Providing anchor/saddle blocks including stone soling, PCC, Plum	24 18-Jun-20		Providing and or/saddle blocks including sto		- 1	; nforcement	i t and form	work					
		concrete, Reinforcement and formwork				, , , , ,		1				1			
	SEP0030	Surface Excavation in rock with pionjar	6 12-Jun-20	17-Jun-20	Surface Excavation in rock with pioniar	<del>-</del> <del>-</del>				‡ !					
	SEP0020	Surface Excavation in soil manually	19 24-May-2		Surface Excavation in soil manually										
	SEP0010	Clearing of bush	3 21-May-2	) 23-May-20	Clearing of bush	: :	:	:	:	: : : :		:			
	LMHS-5.70	Penstock	153 01-May-2	30-Sep-20	▼ 30-Sep-20, LMH	S-5.70 Penstock		:	:	: :		:			
		1 Civil Structures	133 01-May-2	10-Sep-20	▼ 10-Sep-20, LMHS-5.70	1 Civil Structures						1			
	PS0040	Completion of civil structures of Penstock	0	10-Sep-20	Completion of civil struct					: 1 1 :					
	PS0031	EarthFilling		10 Sep 20	r#□ EarthFilling	in co or r choicor		:		:		:			
	PS0030	Placing and fitting Penstock pipe including anti corrosive painting	30 07-Aug-20	-	Placing and fitting Pensto	ck nine including anti co	rrosive naintir	na						:	
	PS0020	Providing anchor/saddle blocks including stone soling, PCC, Plum	47 21-Jun-20		Providing anchor/saddle blocks incl			7	; proement a	nd formw	ork	1			
		concrete, Reinforcement and formwork										:		:	
	PS0011	Surface Excavation in rock with pionjar	2 12-Jun-20	13-Jun-20	Surface Excavation in rock with pionjar	1	1								
	PS0010	Surface Excavation in soil manually	9 12-Jun-20	20-Jun-20	Surface Excavation in soil manually			:	:			:			
	PS0009	Stakeout survey along Penstock alignment	5 01-May-2		Stakeout survey along Penstock alignment			:		:		:		:	
	LMHS-5.70.2	2 Hydro-Mechanical Structures	20 11-Sep-20	-	▼ 30-Sep-20, LMH	S-5.70.2 Hydro-Mecha	nical Structure	e\$				:			
		Completion of HM component of Penstock	0	30-Sep-20	r➡ Completion of HN	1 component of Penstoo	k					:			
	PSHM0020	Installation of Penstock Valve	10 21-Sep-20	30-Sep-20	r►☐ Installation of Per	stock Valve							! !	:	
	PSHM0010	Installation of Penstock Trash Rack		20-Sep-20	Installation of Pensto			:	:						
	LMHS-5.80	Power House	130 24-Jun-20	31-Oct-20	▼ 31-Oct-	20, LMHS-5.80 Power	House					1			
		1 Civil Structures	130 24-Jun-20	31-Oct-20	31-Oct	20, LMHS-5.80.1 Civil	Structures	:							
	PH0090	Completion of civil components of Power House	0	31-Oct-20		tion of civil components		use		: : : : : : : : : : : : : : : : : : :		:		:	
	PH0071	Providing fencing around PH and switchyard	3 20-Oct-20			encing around PH and			:	: :		:	 	:	
	PH0050	Laying PPGI roofing sheet including 600 mm ridges	5 05-Oct-20		4 <del>     </del>	oofing sheet including 60			; 	: : : : : : : : : : : : : : : : : : :		 	   		
	PH0044	Providing and laying 5 mm dia plain glass		03-Oct-20		ying 5 mm dia plain glas	: -			!				:	
			, 00 35p 20	33 301 20		,g o, and plainiglate	-		:			1		<u>:</u>	
						<u> </u>									
	Actual Work	Critical Remaining Work Summary			Page 2 of 3	TASK filter: All Activ	ities								
	Remaining W	/ork ◆ Milestone										© O	acle Cor	poratio	
						l									

